













Mfg./Mkted. all types of Fire Extinguishers, Fire Fighting Equipment, CC TV

Spl. in Refilling & Maintenance Contractor

Corporate Office: 38A, Shrinagar Extension, Near Chandralok Square, Behind SNS Hospital, Khajrana Main Road, Indore - 452018 (MP) Email: support@firenetindia101.com, Web.: www.firenetindia101.com

office.firenet@gmail.com

Phone No.: 0731-4063151, Mob.: 88895-91888

Mobile No.: 88899-97672, 88893-03888, 88896-91888

CERTIFICATE

to certify that we had carried out complete inspected internally and externally to Fire quisher and certificate issue to: -

M/s. Sarafa Vidhya Niketan

Address- Plot No.-02, Khasra No.-7/3/1 Indl. Area, Sanwer Road, Indore

of Contract	2024-2025	Date-04/04/2024	
ficate No.	FNT/IND/24-25/TSD/240729		
anty Period	From APRIL-2024 and Valid Up to APRIL -2025		
ranty for	01–Year		
	ABC Type- Capacity-1 Kgs.	13 Nos.	7
Refilled fire 'nguisher	ABC Type- Capacity-2 Kgs.	7 Nos.	í
	ABC Type- Capacity-4 Kgs.	1 Nos.	1
	ABC Type- Capacity-5 Kgs.	1 Nos.	4
	ABC Type- Capacity-6 Kgs.	10 Nos.	,
	Total Quantity	32 Nos.	
tion Details Of ctinguisher	 Check for proper sizes, types, quantity and placement of fire extinguishers. Ensure that each fire extinguisher is properly mounted, conspicuously located, not obstructed by objects and readily available for use in case of a fire. Make sure the instruction label is legible and facing outward. Check to be sure the extinguisher is fully pressurized, and/or at its full charged weight. Make sure the fire extinguisher hose is intact and free from obstruction. Operate the pull pin or locking device and install a new tamper seal. Check for dents, corrosion or other signs of damage. Look for any modifications to the fire extinguisher that could possibly reduce its functionality. Verify that the extinguisher is current on all internal maintenance and pressure testing requirements. Attach an updated tag or label as a record of proper maintenance. 		
laration	We further certify that (FIRE NET) has successfully checked above the extinct her		
15 8	which is in good & working condition but necessar	v periodical maintenance,	V